BRUHATH BENGALURU MAHANAGARA PALIKE

PROJECT MANAGEMENT AND CONSULTANTS

Name of Work: "Improvements and Development of Sangoli Rayanna Park in Attur Ward No.03 of Yelahanka Satellite Town sub division."

Civil Aim Consultants & Engineers

(Buildings Geo-Test & Highway Materials Testing Laboratory)

An ISO 9001:2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

No.01, Satvika Nilaya,Opp.Widia Poorna Prajna School,Ramaiah Layout Nagasandra Bengaluru -560073.

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Ref: CACE/BBMP/EE/DIV/YLK/PMC/03/2022-23

Name of Work :"Improvements and Development of Sangoli Rayanna Park in Attur Ward No.03 of Yelahanka Satellite Town sub division."

Name of Client	:	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
Contractor/Agency	:	**Sri.G.Venkate Gowda , Contractor, Bangalore.**
Estimate Cost	:	Rs. 106.90 Lakhs
Date of Inspection	:	29.07.2022
Status of Bill	:	1st and Final
In the Presence of	:	(a) **Assistant Engineer (ward No.03),** BBMP, Bangalore.
	:	(b) **Mr. Prajwal,** Engineer M/s. Civil Aim Consultants & Engineers

Sl.No	Description of the Item	Quantity	Comments / observations
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading,	220.39 Cum	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in	28.73 Sqm	Work done up to the billed quantity and Quality is satisfactory
3	Providing Size Stone masonry with hard stone in foundation & plinth with Cement	169.04 Cum	Work done up to the billed quantity and Quality is satisfactory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

Sl.No	Description of the Item	Quantity	Comments / observations
4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m	11.35 Cum	Work done up to the billed quantity and Quality is satisfactory
5	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved	457.19 Sqm	Work done up to the billed quantity and Quality is satisfactory
6	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to	7.20Sqm	Work done up to the billed quantity and Quality is satisfactory
7	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3) (V-III Page No.3, Item No.1.1 Cof PWD SR	220.39 Cum	Work done up to the billed quantity and Quality is satisfactory
8	Cost of Haulage Excluding Loading and Unloading Taking output 25 t load and lead 10 km = 250 t.km (V-III Page No.3, Item No.1.4C of PWD SR 2021-22) Lead 8	282.10 t.km	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com